

DOCK SAFETY COMMITTEE MEETING
DEENDAYAL PORT AUTHORITY

MINUTES OF DOCK SAFETY COMMITTEE MEETING HELD ON 18/06/2026 AT 16.00 HOURS IN THE NEW BOARD ROOM, A.O. BUILDING, GANDHIDHAM.

At the outset, Dy. Chairperson (Chairman of Dock Safety Committee) welcomed all the Committee Members of the Dock Safety Committee to the meeting.

Initiating discussions, a power-point presentation was made by Safety Officer highlighting the issues to be discussed and action taken on the last Dock Safety Committee meeting.

Key Agendas discussed during DSC Meeting:

Sr. No.	Agenda	Issues raised	Action Required	Target Date	Action By
01	Illumination Level	50-Hectare Plot: It was discussed that at 50-hectare open storage plot there is no lighting arrangements and cargo handling operation is under progress which is serious issue and can lead to untoward incident.	XEN (E) informed that for the lighting of the newly developed Custom bounded Plot Nos. 50.95 Hectare & 35 Hectare, estimates have been made ready after obtaining the Budgetary Offers and presently with Standing Committee for suitable recommendations. Dy. Chairperson instructed CME to expedite the matter on top priority and provide the revised target date. Also, Temporary Lighting shall be provided immediately.	31/05/2026 Long Pending Proposal Initiation: A&F Approval: Tender Preparation: Tender Publication: Tender Award: Work Commencement: Work Completion:	CME Dept.
		25 and 66-Hectare Plot: The illumination level is lower w.r.t statutory requirements at several locations of 25- & 66-hectare plots.	XEN (E) informed that for the lighting of the existing 25 Hectare & 66 Hectare areas, estimates have been made ready after obtaining the Budgetary Offers and presently with Standing Committee for suitable recommendations. Dy. Chairperson instructed CME to take action for providing the additional lighting tower/luminaries at 25- & 66-hectare plots.	30/06/2026 Long Pending Proposal Initiation: A&F Approval: Tender Preparation: Tender Publication: Tender Award: Work Commencement: Work Completion:	CME Dept.

02	Roads, drainages and other welfare facilities	50-Hectare Plot: At 50-hectare open storage plot is being used for cargo handling but roads, drainage, drinking water, toilet blocks, canteen etc. facilities have not been developed since inception which is serious matter and need to be addressed and attended immediately.	XEN (H) informed that 50 hectares area has been developed by filling the area in stage-I which is now settled and upgradation work is now proposed with raising of plot, road network drain network & cable trench network. Block estimate and standing committee is done. Board note is approved by competent authority to place in ensuing Board meeting. Dy. Chairperson instructed CE (stats.) to expedite the matter on top priority and provide the revised target date.	30/06/2026 Long Pending Proposal Initiation: A&F Approval: Tender Preparation: Tender Publication: Tender Award: Work Commencement: Work Completion:	Civil Dept.
		Drainage: Pre-monsoon activities have already been carried out by harbor division. All drains have been cleaned inside cargo jetty area. Also Dewatering pumps have been deployed where ever drainage is not available in low laying area.	Chief Engineer (Stats.) informed that there are so much garbage i.e. plastic wastes, different cargos, damaged cargo gears, tyres etc. are laying at various locations inside the port premises. The same has been observed inside the drainages which blocks smooth flow of water inside the storm water drain. AD(S), IDS-Kandla informed that there shall be the protocol for adequate cleaning of berth after each vessel completion to ensure the safety, health and Hygiene of workers. Dy. Chairperson instructed to Sr. DTM to issue the trade notice to Stevedores and CHAs for adequate cleaning of berth and plot areas after completion/clearing of cargo. Also, plastic wastes, garbage, damaged cargo gears, tyres etc. types of unwanted material shall be removed from storm water drains and other adjacent areas of berths immediately.	31/07/2026	Civil Dept.

		Warehouses & Plots: Asst. Dir. Dock Safety informed that in past, serious incidents have occurred related to fall from height; hence it is very much important that all the required safety measures shall be adopted while working at height. Safety officer also informed that during the safety observation round the critical observations have been identified while working at height. Further he informed that working on fragile roof (ACC sheet) shall be avoided strictly in the monsoon season. Also, the ACC sheets to be replaced with GI sheet on urgent basis.	XEN (H) informed that LoA for improving and upgradation of Godowns is issued work will be started by 20/07/2026. Dy. Chairperson instructed XEN(H) for replacement of remaining ACC roof sheets of warehouses with GI sheets on priority before monsoon. Also, the workers shall wear adequate PPEs including full body harness, helmets etc. during work at height to avoid any incidents of fall from height.	31/05/2026 Long Pending Proposal Initiation: A&F Approval: Tender Preparation: Tender Publication: Tender Award: Work Commencement: Work Completion:	Civil Dept.
			Asst. Director Dock Safety-Kandla informed that the tender document shall contain special clauses/Questioner related to safety aspects. The bidder shall comply with that conditions so that safety aspects can be implemented rigorously inside port. Dy. Chairperson instructed to safety officer for development of safety questioner and submit for approval and further implementation by all departments.	31/07/2026 Under Progress	Traffic Dept.
	Welfare facilities: Potable Drinking Water:	Work of providing water tank room & Ro plants is in progress at Rest shelter near ATM office, Berth no 13, 14, 15 & 16. Water coolers will be provided by CME dept. RO and water cooler installed and operational on berth no.1 and 2. The work for RO and Cooler on berth no.5, 8 and 10 is under progress and will be operational by 30/06/2026. Dy. Chairperson instructed CE (Stats.) to ensure the adequate quality and quantity of drinking water inside port premises.	15/05/2026 Long Pending Proposal Initiation: A&F Approval: Tender Preparation: Tender Publication: Tender Award: Work Commencement: Work Completion:	Civil Dept.	

03	Coal Dust Control	Truck Mounted Mist Canon & Road Sweeping Machine: The deployment of 02 nos. Truck Mounted Mist Canon & 02 nos. Road Sweeping Machine at various locations is being carried out by the Nodal officer – ATM, Traffic department being operation department.	The detailed discussion was held on the coal dust control and various feedbacks were given by Traffic Manager, Asst. Director Dock Safety, Safety Officer etc. CME informed that M/s MECON has been appointed for the detailed study of fire-fighting system of dry cargo jetty area. In which the provision of coal dust control system can be incorporated. Dy. Chairperson instructed to CME to provide the detailed report with target date.	15/05/2026 Continuous Process Proposal Initiation: A&F Approval: Tender Preparation: Tender Publication: Tender Award: Work Commencement: Work Completion:	Mechanical dept.
04	Structure Stability Test	Buildings & Berths: The protection wall at berths is not fixed rigidly which further misaligned during the operation of payloaders by hitting and ultimately not serving the purpose of protecting personnel/vehicle movement restriction in case of any incident.	Sample of fixed protection wall is constructed which is already damaged by Port user. Further protection wall will be provided as per the availability of vacant site between berth no 1 to 6. Dy. Chairperson instructed CE (stats.) to take action for providing the fixed protection wall at berths with date of completion. TM shall provide the jetty front for the same at earliest.	30/04/2026 Long Pending Proposal Initiation: A&F Approval: Tender Preparation: Tender Publication: Tender Award: Work Commencement: Work Completion:	Civil dept.
		Add. Asst. Director Dock Safety informed that during the visit of oil jetty area, it was observed that the handling railing at the approach road of OJ-4 & 3 is at lower height and the same shall be repaired with adequate height as per standard requirements (Top rail- 1200 mm, Mid rail -600 mm, Toe guard-150 mm).	XEN(PL) informed that price bid opened and sent for L1 acceptance on dated 03.03.2026 is under finalization. The work will be completed within 30 days work award of work order. Dy. Chairperson instructed XEN(PL) to complete the work at earliest.	30/06/2026 Long Pending Proposal Initiation: A&F Approval: Tender Preparation: Tender Publication: Tender Award: Work Commencement: Work Completion:	Civil dept.
05	Safety Training	9956 nos. of personnel have been covered in training Centre for safety and productivity re- engineering since 24/11/2021. 1,49,272 nos. of drivers & cleaners have been sensitized since Nov 2020 in the container-based training center at west gate-1.	The trade notice has been issued for compliance of the mandatory safety training including the schedule for high risk and medium risk categories of workers. Also, the request letter has been sent to Director (S), In charge Dock Safety Division & HOO, DGOSH (erstwhile DGFASLI), for guiding in formulation of training module/design and providing faculty.	30/09/2026 Under Progress	Traffic dept.

			Once the training will be imparted, the training certificates will be issued and accordingly the same will be linked with port entry pass. Safety officer informed that port users are not nominated workers for safety training hence the target compliance is not achieved. Dy. Chairperson instructed Sr. DTM to take up the matter with Stevedores and CHAs for compliance of safety training immediately. The personnel engaged in critical operations shall be trained on priority.		
06	Occupational Health Services at Kandla	Medical Examinations of Personnel: 6226 nos. of personnel have been covered for medical examination since 24/11/2021.	The medical examination of the workers will be conducted parallelly with the safety training. The criteria for medical examination will be: above 40yrs -yearly and below 40 yrs -once in two years will be followed as per the existing Dock Workers (Safety, Health and Welfare) regulations 1990. Dy. Chairperson instructed Sr. DTM to take up the matter with Stevedores and CHAs for compliance of medical examination immediately. The Medical shall be conducted on the same day of the safety training.	30/09/2026 Under Progress	Traffic dept.
		Development of emergency medical response center, OHC and Dispensary at Kandla:	As informed by Sr.Dy.CMO, In-principle approval has been obtained for the EMRC project. EMRC building construction tender is under taken by CE department and on completion of EMRC building parallel outsourcing for staff and equipment separate tender is being prepared by Medical Department. The draft tender document is ready and will be submitted for approval. Safety officer informed that ICU on wheels Ambulance is going to be engaged from 24/06/2026 by medical department. Dy. Chairperson instructed to CE (Stats.) for expedite the matter on top priority.	30/06/2026 Proposal Initiation: A&F Approval: Tender Preparation: Tender Publication: Tender Award: Work Commencement: Work Completion:	CMO & CE

07	Life Saving equipment & pipelines serving water to fire hydrants	Oil Jetty Fire Fighting System as per OISD-STD-156: Task-1: Supply, installation, testing and commissioning of water pump set/water pumping system including AMC for a period of 5 years thereof at oil jetty area of DPA. Task-2: Supply, installation, testing and commissioning of firefighting system and associated facilities along with pipelines, civil structural, instrumentation, electrical and allied works including AMC for the period of 5 years thereof at oil jetty area, DPA.	Fire pumps installed in pump room, fire line fitted in pump room with pumps. Electrical and instrumentation work is expected to complete by 15.07.2026. Dy. Chairperson instructed to CME for expedite the matter on priority.	15.05.2026 Long Pending Proposal Initiation: A&F Approval: Tender Preparation: Tender Publication: Tender Award: Work Commencement: Work Completion:	CME dept.
		Dry Cargo Jetty Fire Fighting System:	CME informed that M/s MECON has been appointed as a consultant to study and prepare report on fire-fighting system at dry cargo jetty area. Dy. Chairperson instructed to CME for expedite the matter on priority.	30/06/2026 Long Pending Proposal Initiation: A&F Approval: Tender Preparation: Tender Publication: Tender Award: Work Commencement: Work Completion:	
		Firefighting System of Buildings: Tender for appointment of consultant for fire safety audit for all the buildings at Kandla.	Draft report has been submitted by consultant, same is submitted for comments and suggestions of Safety officer and Fire Cum Safety Officer. As suggested report is revised as per the standards NBC - 2016 to NBCS - 2026, Part F - Fire and Life Safety. Final report will be finalized by conduction joint meeting with consultant, Safety officer, Fire cum Safety Officer and Harbour Division. Dy. Chairperson instructed XEN (H) to finalize the report by 30/07/2026.	30/06/2026 Long Pending Proposal Initiation: A&F Approval: Tender Preparation: Tender Publication: Tender Award: Work Commencement: Work Completion:	Civil dept.
			General awareness on basic firefighting was conducted during fire safety week observance 2026. Department wise basic firefighting training	30/08/2026 Under Progress	Marine Dept.

			program will be started from 1st July 2026. Meanwhile the training is continuing with the CISF personnel and private security personnel who are coming along with CISF from each port every week. Dy. Chairperson instructed to FcSO to conduct the basic firefighting training for the all employees and contractual staff working at AO Building, Port Hospital, Port Schools and other buildings etc.		
08	Accidents	Discussion on Fatal and other accidents reported in current quarter of FY2026-27	The railway track/platform west of godown no 1, 2,3 & 4 is being used for rack loading for Paper and other cargo by Traffic department, hence restricting the vehicular movement over railway track is not possible in said portion. Providing Barriers / protection wall will stop the rack handling. Hence necessary decision may be taken. Dy. Chairperson instructed to CE (Stats.) and TM to review the matter and take necessary action for prevention of such incident.	31/06/2026 Under Progress	Civil Dept.
			PPEs Compliance: During Apr-June 2026, total 82 nos. of personnel have been identified under the influence of alcohol while working/entering inside the port and suspended for the defined period. Dy. Chairperson instructed safety officer to continue the drive of PPEs enforcement.	Continuous Process	Traffic Dept.
			West gate 2 island is re-aligned as directed by Safety officer, further permanent island will be provided after shifting of high mast tower and Weigh Bridge no 16 which are hindering the flow of traffic and causing wrong side traffic movement. The correspondence is done with CME dept. in consultation with safety officer. Dy. Chairperson instructed CME and CE(Stats.) to take necessary actions to re-align the west gate-2, berth-6 circles to regulate the traffic flow in safe manner.	31/06/2026 Long Pending	Civil dept.
			Traffic Monitoring Center through CCTV:	31/07/2026 Under Progress	Traffic

			The location of traffic monitoring center has been identified at ATM building. Further, M/s. TCIL conducted a Proof of Concept for the video analytics feature (PPE detection, Fire detection, Speed detection, Crowd detection, lane crossing detection etc.) and the Talkback/Public Announcement system in mid-April 2026. This was presented to all stakeholders, including the Safety, Traffic, CISF, EDP, and Marine teams, in the Dy. Chairman Sir's office. On June 10, 2026, M/s. TCIL submitted a draft copy of the BOQ items for EDP review. The EDP team is currently reviewing the BOQ items in coordination with the M/s. TCIL team.	Proposal Initiation: A&F Approval: Tender Preparation: Tender Publication: Tender Award: Work Commencement: Work Completion:	Dept./Finance Dept.
09	Visual safety management (Signage and Labels, Floor Markings, Visual Communication Boards etc.)	It was discussed that there should be adequate signages shall be provided inside the port for visual awareness.	The detailed report of signages have been prepare and approved by competent authority. Further the same is submitted to civil engineering department for necessary actions. Sign Boards fixing is in progress as per the report submitted by safety officer. Dy. Chairperson instructed to XEN(H) to expedite the matter on priority.	30/09/2026 Under Progress Proposal Initiation: A&F Approval: Tender Preparation: Tender Publication: Tender Award: Work Commencement: Work Completion:	Civil dept.
		The markings and reflectors (road studs/Flexible Plastic Spring Posts Barriers) to be provided on roads inside the port so that road path can be easily traced by truck/car/bike drivers in dark hours.	Flexible Plastic Spring Post Barriers at all the roads inside port area will be provided in upcoming tender for resurfacing of road network by way of extra items. Dy. Chairperson advised CE (Stats.) to take action for providing Flexible Plastic Spring Post Barriers at all such roads inside the port immediately.	31/06/2026 Long Pending Proposal Initiation: A&F Approval: Tender Preparation: Tender Publication: Tender Award: Work Commencement: Work Completion:	Civil dept.

Other Agendas discussed during previous DSC meetings:

Sr. No.	Agenda	Issues raised	Action Required	Target Date	Action By
1	External Safety Audit	Pipeline Revamping project:	Dy. Chairperson instructed to XEN(PL) for expedite the completion of the pipeline revamp project on priority. Pipeline Revamping project: Current Progress is 91%. Oil Jetty No. 1: Completed laying 10 new DPA pipelines (5 edibles, 5 utility). Out of 15 existing port user pipelines scheduled for removal, 10 have been dismantled, leaving 5 pending. Oil Jetty No. 2: Completed laying 20 new DPA pipelines (5 edibles, 9 chemical, 6 utility). Out of 28 existing port user pipelines scheduled for dismantling, 10 are completed and 18 remain pending. Oil Jetty No. 3: Completed laying 19 new DPA pipelines (5 edibles, 8 chemical, 6 utility). Out of 30 existing port user pipelines scheduled for dismantling, 7 are completed and 23 remain pending. Oil Jetty No. 4: Completed laying 19 new DPA pipelines (5 edibles, 8 chemical, 6 utility), with tri-junction area connection work currently in progress. Out of 26 existing port user pipelines scheduled for dismantling, 7 are completed and 19 remain pending. Oil Jetty No. 5: Completed laying 12 new DPA pipelines (2 edibles, 3 chemicals, 7 utility), with tri-junction area connection work currently in progress. Out of 15 existing port user pipelines scheduled for dismantling, 11 are completed and 4 remain pending. Operational Constraints: Because these pipelines are currently operational, they can only be removed after terminal operators complete their work at the receiving manifolds (edible/chemical). Dismantling will commence immediately upon the completion of the manifold works.	31/06/2026 Long Pending Proposal Initiation: A&F Approval: Tender Preparation: Tender Publication: Tender Award: Work Commencement: Work Completion:	Civil dept./Liquid Terminal Operators

			Terminal Operator Coordination: Despite multiple past correspondences requesting terminal operators to submit their action plans and begin work at the receiving manifolds, no action has been initiated to date. AD(S), IDS Kandla informed that the details of the pipelines and supporting documents of all terminals have not been submitted by civil department so far. Also, the flexible hoses are being used at multiple locations while handling the hazardous substances inside oil jetty which is serious matter. Dy. Chairperson instructed to XEN(PL) to provide the data within before 31/07/2026. Also, separate meeting shall be called with Liquid Terminal Operators to discuss the safety matters of oil jetties.		
2	Restriction of 2 Wheelers & 3 Wheelers inside Port	Buses for internal transportation:	Personnel officer informed that price bid has been opened; and the same is under evaluation. A decision on award of work will be taken by 30/06/2026, on recommendations of the Tender Committee and approval of the Chairman. Dy. Chairperson instructed personnel officer to expedite the matter on priority.	01/08/2026 Under Progress	GA dept.
			XEN (H) informed that estimate and DTP for providing Parking sheds and bus stops is prepared and technical checked by design section and processed for finance concurrence and approval. Dy. Chairperson instructed Chief Engineer, - To take action for construction of parking sheds at north gate, berth no. 13-16 gate. - The bus stops shall be developed as per the routes decided for the internal transportation of buses inside the port.	30/06/2026 Under Progress Proposal Initiation: A&F Approval: Tender Preparation: Tender Publication: Tender Award: Work Commencement: Work Completion:	Civil Dept. & Finance Dept.
3	CCTV status and progress	The CCTV installation at remaining locations of dry cargo jetty, oil jetty, warehouse, cross roads, open plots etc.	IMPLEMENTATION OF NEW CCTV INFRASTRUCTURE SETUP: M/s. TCIL conducted a Proof of Concept for the video analytics feature (PPE detection, Fire Detection, Speed detection, Crowd detection, lane crossing detection etc.) and the Talkback/Public Announcement system in mid-April 2026. This was presented to all stakeholders, including the Safety, Traffic, CISF, EDP, and Marine	31/07/2026 Long Pending Proposal Initiation: A&F Approval: Tender Preparation: Tender Publication: Tender Award: Work Commencement:	Finance dept.

			teams, in the Dy. Chairman Sir's office. On June 10, 2026, M/s. TCIL submitted a draft copy of the BOQ items for EDP review. The EDP team is currently reviewing the BOQ items in coordination with the M/s. TCIL team. Dy. Chairperson instructed Chief Manager (ICT) to complete the work for provision of CCTV before 31/07/2026 on top priority.	Work Completion:	
5	RFID Northgate	RFID implementation at North Gate and other gates for digital access control for manpower.	RFID IMPLEMENTATION AT NORTH GATE: A VMS application developed in-house is currently deployed at North Gate and is operational for visitors, including employees and port agents and among others. It was informed by safety officer that the out punch is not being recorded when personnel is exiting from port gate. Chief Manager (ICT) informed that gadgets have been given to CISF for IN/OUT both gates. Hence the same shall be utilized for out punching. The EDP team has provided four tables (two for entry and two for exit), dated February 2026, which include redundant internet connectivity to CISF for scanning QR codes at the north gate for worker and visitor entry and exit. Dy. Chairperson instructed Asst. Commandant CISF to take necessary actions immediately.	31/06/2026 Under Progress Proposal Initiation: A&F Approval: Tender Preparation: Tender Publication: Tender Award: Work Commencement: Work Completion:	Finance dept.
6	Restriction of Cattles at all gate	XEN (H) informed that tender for providing cattle trap is opened on 05.06.2025 work will be carried out as per availability of gates.	Work order for providing cattle catcher is issued with date of start 23.03.2026, but Bidder has refused to carry out the work due to price hike caused by war situation and requested to consider as Force Majeure. Dy. Chairperson instructed CE (Stats.) that this is long pending issue and need to be resolved immediately.	30/06/2026 Long Pending Proposal Initiation: A&F Approval: Tender Preparation: Tender Publication: Tender Award: Work Commencement: Work Completion:	Civil dept.
7	Uniform and PPEs to port employees	Shri Lalit Variyani, representatives of T&DWU informed that the rain coats, gum boots and safety shoes have not been provided to employees since last 2 years.	Safety officer informed that the price bid opened for the tender of safety shoes in e-Gem. Dy. Chairperson directed CME to place the order at earliest.	30/06/2026 Under Progress	CME Dept.

New Agenda discussed during the Meeting:

Sr. No.	Agenda	Issues raised	Action Required	Target Date	Action By
1	Canteen facility at berth 13 to 16	Shri. Lalit Varyani, representative of T&DWU raised the issue of non-availability of canteen facility at berth 13 to 16 area. Only few mobile rekdis have been provided which are not adequate.	Upgradation of 16th berth is in progress. Meanwhile letter is already sent to Kandla Port Consumer Society for their consent, they agreed to provide the canteens in container shorty. Dy. Chairperson instructed CE to expedite the matter for provision of canteen facility at berth 13 to 16 area in line with the directions given by Chairperson during safety meeting held on 07/02/2026 on priority.	31/06/2026	Civil Dept. & GAD Dept.
2	Safety Inspection Round by Sub-Committee	Shri. Lalit Varyani, representative of T&DWU raised the issue regarding conducting safety inspection round at port area before the schedule of Dock Safety Committee Meeting so that the safety, health and welfare issues can be reviewed adequately.	Dy. Chairperson directed to safety officer to constitute a sub-committee for conducting the safety inspection round before the schedule of Dock Safety Committee Meeting.	30/06/2026	Traffic Dept.
3	Review of Fire incident occurred on 11/06/2026 in timber logs (auction cargo)	The fire incident that occurred on 11.06.2026 involving auction timber logs was discussed in detail. It was noted that the fire continued throughout the night and was brought under control only after prolonged firefighting operations. During the review, it was revealed that the timber logs involved in the incident had been lying in the designated storage plot for a considerable period pending auction. The prolonged storage of combustible material was identified as a significant concern requiring immediate attention to minimize the risk of similar incidents in the future.	Dy. Chairperson directed to Sr. DTM for Identification, Mapping and develop Disposal Mechanism for unclaimed, auction and scraped/garbage cargo inside the port premises. Also, disposal/auction of cargo posing elevated fire risk shall be carried out on priority.	31/07/2026	Traffic Dept.
			Dy. Chairperson directed to CME for Review of Fire Mitigation Infrastructure at Dry Cargo Jetties which includes Gap Assessment of Fire Fighting System, Fire Pumps, Fire Hydrant Network, Fire Tenders, Water Sprinkling Systems, Fire Tender Accessibility and Response Routes etc. on top priority.	31/07/2026 Proposal Initiation: A&F Approval: Tender Preparation: Tender Publication: Tender Award: Work Commencement: Work Completion:	CME Dept.

		The issue of disposal of timber log's skin generated during cargo handling operation was addressed by Shri Keyur Thakrar, Secretary of KCBA. He stated that timber logs skin generated continuously during the operation and disposal is also required continually to avoid and fire incident inside port. Further for the disposal of timber logs skin, the continuous presence of CISF representative is required which delays the disposal of the timber logs skin and ultimately such incidents of fire occurs across he port. Also, timber logs skin occupies the adequate qty. of space at berth as well as plot area which creates hurdles for the smooth operation inside port. Hence it is requested that adequate solution of the same is required.	Dy. Chairperson directed to Assistant Commandant- CISF to review the process of timber logs skin disposal immediately and submit the report to competent authority. Meanwhile, CISF personnel shall be deployed dedicatedly for timely disposal of timber logs skin.	31/07/2026	CISF
--	--	--	--	------------	------

“The meeting concluded with a vote of thanks to the Chair.”
